COMPLETION REPORT

1	Name of the work	Improvements & Construction of CC road & drain at Standard School road connected to KK road in Dasarahali Ward No 15
2	Sanctioned Estimate No. & Date	EE/DD/TS/084/14-15 date 29/10/2014
3	Head of Account which is chargeable	p code – 1771
4	Instrument Order NO. & Date	EE/DD/wo/293/14-15 16/03/2015
5	Name Of Contractor	Sri. N. Shivananda, No.35, 2nd Cross, 1st A Main road, Defence Colony, Bagalagunte, Bangalore..
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MB-NO- 1710/12-13 page NO- 21 to 45
8	Check Measurement of the Asst	MB-NO- 1710/12-13 page NO -41 to 45
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	H.M paramasivaraju
	b) Asst. Exe Engineer	Rajashekarappa B.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19.00	17747751=00		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
28/5/15
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ